

Weekly Project Update

FIRST HILL STREETCAR



For the Jackson Segment

October 29, 2012 — ISSUE 22 — Page 1 of 1

**This Week: October 29th –
November 4th**

Water Main & Electrical Duct Bank Installations

JACKSON CONSTRUCTION DETAIL

Weekday Work:

- Cleanup of electrical duct bank work between 1st and 2nd
- Storm drain installation between Occidental and 2nd

Weekend Work:

- Storm drain installation between Occidental and 2nd
- Water installation at 6th and at 7th

Work Hours:

- Weekdays 7:00 a.m. – 4:00 p.m.
- Weekends 7:00 a.m. – 7:00 p.m.

What to Expect During Construction:

- On-street parking and loading restrictions
- Temporarily blocked alleys on Jackson in Pioneer Square
- One travel lane in each direction
- Pedestrian detours
- Construction noise and dust

Note on Water Main Shutdowns:

Last weekend, October 27th – 28th, there was a water main shutdown in the Chinatown/International District. Unfortunately, water service was down for as long as 22 hours in some areas. This was an unanticipated and unfortunate occurrence. The next shutdown is tentatively scheduled for the week of November 12th. This service interruption will impact fewer businesses and residents than previous ones. If your building will be affected you will receive a notice directly from Seattle Public Utilities at least 72 hours in advance.



WEEKLY HIGHLIGHTS



S. Jackson and 7th – Sunday, October 28th
Preparing 30" water main for installation on 7th Ave.



Project Hotline: (206) 257-2121

Web: www.seattlestreetcar.org

Email: seattle.streetcar@seattle.gov



www.facebook.com/SeattleStreetcar



www.twitter.com/TheStreetcar

Funding provided by



The City of Seattle is developing the First Hill Streetcar through a funding partnership with Sound Transit with funding provided through the 2008 voter approved Sound Transit 2 (ST2) transit expansion plan.